

Cycling, Walking and Safer Routes Projects 2021/22

G	Green – Works completed in 2021/22
A	Amber - Works delayed and not completed in 2021/22
R	Red – Works did not proceed in 2021/22

Shared Use Paths / Community Schemes / Safer Routes to Schools			
1	Perth City	CWSR £56,000.00	G
	Provision of minor measures such as dropped kerbs and tactile paving to improve the city centre for pedestrians with visual and mobility impairment. Ward 12		
2	Town Centre, Blairgowrie/Rattray	CWSR £35,000	G
	Provision of minor measures such as dropped kerbs and tactile paving to improve the town centre for pedestrians with visual and mobility impairment. Ward 3.		
3	Church Street, Milnathort	CWSR £21,000	G
	Provision of buildouts on Stirling Road at its junction with Church Street to improve pedestrian crossing facilities. Ward 8		
4	Town Centre, Dunkeld	CWSR £25,000	R
	Provision of minor measures such as dropped kerbs and tactile paving to improve the town centre for pedestrians with visual and mobility impairment. Discussions ongoing with Community Council and works intended to be carried out once agreement has been reached 2022. Ward 5.		
5	Town Centre, Auchterarder	CWSR £2,000	G
	Provision of minor measures to improve the centre of Auchterarder for pedestrians with visual and mobility impairment. Ward 7.		
6	Western Road, Auchterarder Phase 3	CWSR £80,000	

	Alterations and improvements to existing path to create a 2.5m wide shared use path linking the core path network to Auchterarder. Consideration being given to carrying this out with other road safety measures using RSI funding. Ward 7.		R
7	Primrose Crescent, Perth (Phase 1)	CWSR £60,000	R
	Provision of a 2.5m wide cycle path to connect Lade Cycle Path to Gillespie Crescent and Tulloch Primary School. Planned to carry out works during 2022 summer school holidays. Ward 11		
8	Tulloch Road, Perth	CWSR £50,000	R
	Provision of footway for pedestrians between Wallace Crescent and Tulloch Terrace to connect residential area with shopping centre and community facilities. Further investigations required and planned to carry out works during 2022. Ward 11.		
9	Fairies Road, Perth	CWSR £68,000	G
		Tactran £33,000	
	Provision of footway for pedestrians across frontage of Perth Academy between Viewlands Road and Oakbank Crescent. Ward 10. Funding also provided by Tactran.		
10	Viewlands Road, Perth	CWSR £150,000	G
	Provision of 2.5m shared use path within school boundry to improve pedestrian and cyclist facilities going to and from Perth Academy and adjacent primary schools. Ward 10.		
11	A912 Baiglie Straight	CWSR £30,000	R
	Provision of traffic signal equipment for measures along the A912 to provide shared use path for cyclists and pedestrians between A912 Baiglie Straight and Aberargie. Project being carried out in partnership with P&K Countryside Trust. Project delayed and planned to carry out works during 2022/23. Ward 9.		
12	King Street/Commissioner Street, Crieff	CWSR £20,000	R
	Provision of build-out around King Street/Commissioner Street junction to improve pedestrian crossing facilities. Project delayed due to safety concerns with adjacent building. Works planned to be carried out during 2022/23. Ward 6.		
13	Broich Road, Crieff (Phase 1)	CWSR £119,000	G
		Tactran £31,000	

	Provision of 3.0m wide shared use path and continuous footway to connect supermarket to Crieff Primary School and Strathearn Community Campus. Ward 6.		G
14	School Exclusion Zones (SEZ)	CWSR £78,000	G
	Provision of School Exclusion Zones at various schools to improve safety in the vicinity of the school gates. Wards 3, 4, 10, 12		
15	Forgandenny Footway	CWSR £69,000	G
	Provision of footway linking residential properties to the core area of the village including the school. Ward 9		
16	Stormont Road, Scone	CWSR £20,000 Sustrans £20,000	R
	Provision of 2.5m wide shared use path to connect residential area to Primary School. Unable to secure Sustrans funding during 2021/22. Planned to apply again and carry out works during 2022/23. Ward 2		
17	Spoutwells Place, Scone	CWSR £20,000 Sustrans £20,000	R
	Provision of 2.5m wide shared use path to connect residential area to Primary School. Unable to secure Sustrans funding during 2021/22. Planned to apply again and carry out works during 2022/23. Ward 2		
18	Grandtully Primary School	CWSR £20,000	R
	Provision of 2.5m wide shared use path to connect residential area to Primary School. Unable to carry out works during 2021/22 and planned to carry out works during 2022/23. Ward 4.		
19	C484 Station Road, Errol	CWSR £45,000	R
	Strip widening of footway along Station Road from Preston Watson Street and Thieves Walk core path to provide shared-use path for cyclists and pedestrians. Unable to carry out works during 2021/22 and planned to carry out works during 2022/23. Ward 1		

	Engineering Administration	CWSR £67,000.00
	TOTALS	CWSR (Eng Admin) £67,000 CWSR £598,000 Tactran £64,000